

14 MAR 1972

MEMORANDUM FOR THE RECORD

SUBJECT: Headquarters Garage Facility Design Schedule

1. The following updated design schedule information was received 3 March from George Hartman, GSA Project Coordinator:

- |  |                   |
|--|-------------------|
| a. Approval of tentative working drawings        | 17 March 1972     |
| b. Submission of intermediate drawings           | 28 April 1972     |
| c. GSA approval of intermediate working drawings | 3 May 1972        |
| d. Submission of final working drawings          | 19 June 1972      |
| e. GSA approval of final working drawings        | 12 July 1972      |
| f. Invitation to bid                             | 7 August 1972     |
| g. Bid opening                                   | 7 September 1972  |
| h. Construction bid award                        | 21 September 1972 |
| i. Notice to proceed                             | October 1972      |

2. Documents may be released to NCPC after 20 June 1972 for review in preparation for the regularly scheduled hearing in the first week of July. Formal application for the hearing would be made by GSA in early June.

25X1A

*3-11-72*

*July hearing will be held 29 June*  
*Requires 14 June submission date*  
*Hence we should be working with NCPC staff during*  
*May & June to allow them time for coordination with*  
*Arch Service EPA, FWS etc. - Consider close concourse*  
*Free line Master Plan & Garage in meeting session.*

Approved For Release 2001/11/08 : CIA-RDP86-00244R000100040008-4

25X1A

**SUBJECT: Headquarters Garage Facility Design Schedule**

3. The information in paragraph 1 above was previously reported in summary in the RECD Weekly Report dated 6 - 10 March 1972.

25X1A



**Staff Architect**  
**Real Estate and Construction Division, OL**

**Distribution:**

0 - OL/RECD Official  
1 - OL/RECD Chrono  
1 - OL/BPS  
1 - EO/OL  
OL/RECD [redacted]:ktt/3017 25X1A  
(14 March 1972)

Filed: NCPCV ✓  
GARAGE

ILLEGIB

